Approved For Release 2001/03/02: CIA-RDP78-04133A000100120015-2

CONSTRUCTION PROGRESS REPORT FOR MONTH OF September 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

$I \land I \lor I \lor I \lor I \lor I$			10.0	STATII				
TATSPEC	Project Title:	· Lo	ocation:					
STATINTL	Contractor: Allotment No.: 4442-40-001							
	Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953							
	Authority for construction (identification of instrument authorizing work):							
	PRC action DD/I - 195-53, Dated 13 April 1953 Brief description of work involved: Construction of New Operations Building, Auxiliary Building, Fences, etc. Percent completed in various branches of work:							
					Excavation, grading paying	10%	Flooring	%
					Concrete, cement work	64%	Hardware	%
					Structural steel & misc. iro		Painting, glazing	%
	Masonry	57%	Plumbing	60%				
	Carpentry, millwork, Toil.par	.13%	Heating, ventilating	%				
	Roofing, waterproofing	%	Electrical	32%				
	Sheet metal	%	Electric fixtures	%				
	Lath, plaster, acoustic	%	Approach work	%				
	Insulation	%	Other, Prelim., fence, f	1g.p.75%				
	Aluminum windows Ceramic tile	%	Aluminum entrances	- %				
	Totals: Amount of contract, including additions and deductions \$ 377,386.00							
	Value of work completed to date 75,609.06							
	-			4,000,00				
	rought of model touch off bade							
	Value of materials in storage			00 600 06				
		Total faire of comptoned note and the formation			79,609.06			
		Total of partial payments to 1 October 195 3						

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120015-2

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
 - 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
 - 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

.